



DIVERSION FOR WINCHESTER AVENUE

**ACCESS AND EGRESS FOR RESIDENTS
OF STONEY LANE AND SHENTON
GARDENS ONLY**

 PHASE 2 WORKING AREA

ACCESS TO RESIDENTS ON STONEY LANE WILL BE CONTROLLED BY 24HR 2-WAY PORTABLE TRAFFIC SIGNALS (all signs set up to chapter 8 page 65 by suitable trained operatives).

Working areas to be formed using secure 'heras fencing and chapter 8 barriers along with 750mm cones to achieve a running shuttle lane of 3.25m minimum (as per chapter 8 code of practice pages 52&53.

Pedestrians to be given safe routes around works when a footpath is closed as work progresses.

POSITION AND SIZE OF SIGNING TO COMPLY WITH CHAPTER 8 CODE OF PRACTICE REQUIREMENTS TOGETHER WITH A SITE ASSESSMENT OF TRAFFIC FLOWS.

CALA HOMES LTD

KINGS BARTON

PROPOSED TM PLAN FOR PHASE 2 OF WORKS TO NEW ROUNDABOUT KINGS BARTON PHASE 1A

FOR APPROVAL

SCALE : NTS

DATE : 18/11/24

DRAWN: L.CHILDS

KAMM DRG NO: 151/KB/TMO1/REV

P:\17-288 - P1A & PB Kings Barton\Tech\Acad\Drawings\100 Series Infrastructure 3 - S278 Phase 1A\17-288-100 Section 278 Phase 1A General Arrangement.dwg